

ESCANABA AREA SCHOOLS
Construction Manager's Report
September 2010



Highlight Photo
New Parent Loop

- This is almost the same picture as last month only this is the finished product.

Another month has gone by and lots of things have happened. School started, F wing work continues and the roof is almost finished. Bid Pack #4 will be issued for final review next week and the bidding for will soon follow. The next few months will be very busy with the completion of F wing and the roof and the bidding of the music room, multipurpose room and A wing additions.

Views from the Site

Progress Photo

No Parking Looking at the Main Entry

- Here is a picture of the new lot looking back at the main entry.



Progress Photo

New Wood Shop Storage Building

- Here is a picture of the new wood shop storage building. This view is from the interior of the new shop looking out. The new 12 inch wall will be build where you see the wrapped columns.



Views from the Site

Progress Photo

New Entryway West Side F Wing

- Here is a picture of the new entryway off of F wing. The steel is being installed with the floor pour soon to happen.



Upcoming Construction Activities

We have had a little up hill battle with the State of Michigan and some of the requirements that they have for ratings of walls and some fire separations etc. We think that we now have all the answers we need and can now concentrate on putting the pieces back together. The large pieces of mechanical equipment are on site and the windows have been ordered and released. The lights are showing up almost daily. This time next month you should see some vast improvements and I will have an update on Bid Pack #4